

REPORT OF GENERAL MANAGER

NO. 01-63

DATE March 7, 2001


C.D. 03

BOARD OF RECREATION AND PARK COMMISSIONERS

SUBJECT: PEDLOW FIELD - SKATE PARK (#1269D) FINAL ACCEPTANCE

J. Duggan JD
A. Corrales _____
J. Kolb _____
M. Matthews _____

H. Fujita _____
*M. Tamuri MT
J. Combs _____



General Manager

Approved _____

Disapproved _____

Withdrawn _____

RECOMMENDATION:

It is recommended that the Board:

1. Accept the work performed under Contract No. 2941 outlined in the body of this report;
2. Authorize the Department's Director of Finance to release all retention monies 35 calendar days after acceptance by the Board of Recreation and Parks held under Contract No. 2941; and,
3. Authorize the Board Secretary to furnish Landshapes with a letter of completion.

SUMMARY:

The construction contract for the Pedlow - Skate Park (#1269D) project was awarded to Landshapes on April 5, 2000, for \$230,508.00 and there were six change orders amounting to \$38,580.82. The total funds expended on this project are \$269,088.82.

Construction began on June 29, 2000. The work included a concrete skate bowl with various events, fencing, a parking lot and a drinking fountain.

The project was funded with Prop K3 monies. Department staff has consulted with the Office of Contract Compliance (OCC) concerning the status of labor compliance and Affirmative Action requirements on this project. There are no outstanding wage violations and Landshapes is in compliance.

Prepared by Virginia Hatley, Project Manager.