

REPORT OF GENERAL MANAGER

NO. 01-155

DATE May 16, 2001

C.D. 2

BOARD OF RECREATION AND PARK COMMISSIONERS

SUBJECT: BRANFORD RECREATION CENTER - BASEBALL FIELD DEVELOPMENT (#1331A) AND BRANFORD RECREATION CENTER - LIGHTING (#1332A)-FINAL ACCEPTANCE

J. Combs _____
A. Corrales _____
J. Duggan JP
J. Kolb _____

H. Fujita _____
M. Tamuri MT
M. Matthews _____

Electro Construction Inc.
General Manager

Approved _____

Disapproved _____

Withdrawn _____

RECOMMENDATION:

It is recommended that the Board:

1. Accept the work performed under Contract No. 2952 as outlined in the body of this report;
2. Authorize the Department's Director of Finance to release all retention monies 35 calendar days after acceptance by the Board of Recreation and Parks held under Contract No. 2952; and,
3. Authorize the Board Secretary to furnish Electro Construction, Inc. with a letter of completion.

SUMMARY:

The construction contract for the Branford Recreation Center - Baseball Field Development and Lighting (#1331A) project was awarded to Electro Construction Inc., on May 17, 2000, for \$168,400.00. Construction began on July 20, 2000. The work involved the installation of a new baseball diamond backstop and fencing, grading at the new ball diamond infield and sports field lighting at the new ball diamond.

The construction contract for this project was awarded on May 17, 2000 in the amount of \$168,400.00. There have been three (3) change orders issued on this project. Change Orders No. 1 and No. 3 were time extensions only. Change Order No. 2 was to delete one drinking fountain giving a credit of \$1,800.00. The total funds expended on this project are \$166,600.00.

The project was funded with Proposition K2 and Prop K3 monies. Department staff has consulted with the Office of Contract Compliance (OCC) concerning the status of labor compliance and Affirmative Action requirements on this project. There are no outstanding wage violations and is in compliance.

Prepared by Ken Burner, Project Manager.