

REPORT OF GENERAL MANAGER

NO. 04-175

DATE June 4, 2004

C.D. 04

BOARD OF RECREATION AND PARK COMMISSIONERS

SUBJECT: GRIFFITH PARK - HOGBACK TRAIL IMPROVEMENTS (#1245D) FINAL ACCEPTANCE

* K. Chan	<u>kc</u>	J. Combs	_____
H. Fujita	_____	J. Kolb	_____
M. Mariscal	_____	F. Mok	_____
K. Regan	_____	G. Stigile	_____



 General Manager

Approved _____ Disapproved _____ Withdrawn _____

RECOMMENDATION:

That the Board accept the work performed by Department of Recreation and Parks, Citywide Forces and a City Vendor, on Griffith Park – Hogback Trail Improvements (#1234D) as outlined in the body of this report.

SUMMARY:

The construction involved installation of a 6 foot wide by 50 foot long steel bridge with pile foundations at the ridge saddle of Hogback Trail in Griffith Park. Additionally, grading was performed to direct surface water from the trail into the natural drainage course. In an effort to decrease the cost of construction and meet a tight deadline, the Department decided to perform all construction with the Citywide forces and a City vendor. The Planning and Construction Division performed project management to monitor the construction and facilitate all unforeseen conditions during construction. Construction began on December 15, 2003 and was completed on April 22, 2004.

Funds were made available for this project in the amount of \$174,150.00 as follows:

<u>Fund</u>	<u>Account</u>	<u>Amount</u>
205	004M (Prop 12 Murray-Hayden)	\$ 139,320.00
302	927IG	\$ 34,830.00

The projects non-labor costs expended as of April 21, 2004 amounted to \$143,502.54. Subsequently, \$10,676.55 was expended bringing the total to \$154,179.09

This report was prepared by Jane MacDonald Adrian, Acting Project Manager