

REPORT OF GENERAL MANAGER

NO. 02-153

DATE April 17, 2002

C.D. 14

BOARD OF RECREATION AND PARK COMMISSIONERS

SUBJECT: EL SERENO NORTH PARK – OUTDOOR IMPROVEMENTS (#1333A) -  
CHANGE ORDER TO CONTRACT NO. 3021

J. Duggan JD  
A. Corrales \_\_\_\_\_  
J. Kolb \_\_\_\_\_  
M. Matthews \_\_\_\_\_

H. Fujita \_\_\_\_\_  
\*M. Tamuri [Signature]  
J. Combs \_\_\_\_\_

[Signature]  
General Manager

Approved \_\_\_\_\_

Disapproved \_\_\_\_\_

Withdrawn \_\_\_\_\_

RECOMMENDATION:

It is recommended that the Board approve a change order in the amount of \$5,781.30 for addition to Contract No. 3021 for the work outlined in the body of this report.

SUMMARY:

On August 8, 2001, the Board awarded a construction contract in the amount of \$215,000.00 to A.M. Classic Construction Inc., Board Report No. 01-175 for the construction of sports field lighting and landscape planting improvements.

Construction work on this project is 95% complete. Final completion of this project is expected on April 18, 2002. The as-built drawings supplied to the contractor, to avoid existing irrigation equipment, were inaccurate. Irrigation lines and wiring were not located as shown causing the contractor to break or cut existing irrigation piping and wiring during his required trenching operations. This change order is to repair broken irrigation lines and wiring.

The contractor has submitted a change order proposal in the amount of \$5,781.30 for this extra work.

Staff has reviewed the proposal and finds it acceptable.

Funds are available for construction in Fund 302, Account 944ES.

Prepared by Ken Burner, Project Manager.